

**Proposed Phasing Schedule For Construction & Site Work**

Phase	Schedule*	Units	Length of Road	Cuts	Fills	E.D.T.T.E.R.**
I	18-24 Months	20	2,627 LF	338,016 YD	13,704 YD	32-46
II	18-24 Months	39	3,434 LF	285,214 YD	31,600 YD	30-36
III	12-18 Months	36	1,823 LF	220,228 YD	10,133 YD	32-56
IV	12-18 Months	37	1,435 LF	199,653 YD	29,417 YD	24-46
V	18-24 Months	32	1,950 LF	212,808 YD	38,186 YD	16-24
VI	12-18 Months	17	724 LF	201,381 YD	17,717 YD	30-46
VII	12-18 Months	15	402 LF	11,000 YD	0	3

\* Schedule assumes up to a six month overlap of construction from one Phase to the next.

\*\* E.D.T.T.E.R. is Estimated Daily Truck Trips for Earth Removal, no trucking on weekends or holidays

Truck trips are based on a carrying capacity of 25-28 cubic yards

**Proposed Phasing Plan is based upon Original Submittal, revisions are not reflected**