Abbyville Phasing Timeline

December 10, 2017

	YEAR 1											YEAR 2												YEAR 3											
	1	2	3	4	5	6	7	8	9	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
PHASE I																																			
Initial Setup	7-14 Days																																		
Site Clearing	30-45 Days																																		
Strip & Stock pile		45 - 60 Days																																	
Site Level & Earth Removal				12 Months																															
Site Infrastructure						3 Months																													
Unit Construction								15 Months																											
PHASE II																																			
Site Clearing															20-30 Day																				
Strip & Stock Pile																20-30 Day																			
Site Level & Earth Removal																	12 Months																		
Site Infrastructure																				1-2 Months															
Unit Construction Phase II																						18 Months													

	YEAR 4											YEAR 5												YEAR 6											
	1	2	3	4	5	6	7	8	9	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
Unit Construction Phase II		Cont. 18 Months																																	
PHASE III																																			
Site Clearing	20-30 Days																																		
Strip & Stock Pile		20-30 Days																																	
Site Level & Earth Removal			6 Months																																
Site Infrastructure						1-2 Months																													
Unit Construction Phase III							18 Months																												
PHASE IV																																			
Site Clearing															20-30 Day																				
Strip & Stock Pile																20-30 Days																			
Site Level & Earth Removal																	18 Months																		
Site Infrastructure																									2 Months										
Unit Construction Phase IV																										18 Months									

	YEAR 7											YEAR 8																							
	1	2	3	4	5	6	7	8	9	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
Unit Construction Phase IV				Cont. 18 Months																															
PHASE V																																			
Site Clearing	14-28 Day																																		
Strip & Stock Pile			20-30 Day																																
Site Level					2-3 Months																														
Site Infrastructure							1-2 Months																												
Unit Construction								14 Months																											